

MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.

NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639

BIL	HURAIAN KERJA	JUMLAH (RM)
	<p><b><u>GENERAL AND PRELIMINARY WORKS</u></b></p> <p>A Preliminary work such as providing transportation by the contractor to deliver to the site and remove from the site equipment / machines / machinery / plants, labor and other related work according to the suitability of their use on site including installation equipment for kiosk and manage traffic control on site.</p> <p><b><u>Specified Requirements</u></b></p> <p>B Prepare and submit a complete payment claim including a list of quantities (taking off), three (3) copies of a photo report including before, during and after photos (taken at the same position) printed on white A4 paper, complete with date - neatly bound (binding) complete with two pieces of plastic wrap on the front and back of the report and other instructions</p> <p><b><u>Work Programme</u></b></p> <p>C The Contractor shall submit to the S.O. for approval a Work Planning Schedule (Work Programme) before work on site to monitor and identify the status of work progress on site from time to time</p> <p><b><u>Signage</u></b></p> <p>D Supply and install one (1) unit of project signage according to specifications set by the Ministry of Housing and Local Government (KPKT). Must be installed before the project commences and remain on site.</p> <p><b><u>Site Clearance</u></b></p> <p>E Preparation of of existing platform as specified and as directed by the S.O including site clearing and remove all debris and rubbish from site.</p>	
	<p><b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b></p>	

**MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.**

**NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639**

BIL	HURAIAN KERJA	UNIT	KUANTITI	KADAR (RM)	JUMLAH (RM)
	<b>SUPPLY AND INSTALL 20 UNIT MYKIOSK 2.0 COMPRISING OF:</b>				
	<b><u>MAIN STRUCTURAL FRAMES ASSEMBLY</u></b>				
	<b><u>Main Structural Coner Post</u></b>				
A	Supply and install <b>POWDER COATED SHS 65mm x 65mm x 3mm thick SHS structural corner post with interlocking slots complete with pre drilled screw holes as per drawings attached including primed and selected <b>POWDER COATED</b> matt paint finish in selected color.</b>	SET	20		
	<b><u>Top And Bottom Rail</u></b>				
B	Supply and install 65mm x 65mm x 3mm thick Horizontal structural top & bottom rail with interlocking slots complete with pre drilled holes as per drawings attached including prime and selected <b>POWDER COATED</b> matt paint finish in selected color.	SET	20		
	<b><u>Floor Assembly</u></b>				
C	Supply and install 65mm x 65mm x 3mm thick SHS Bottom Rail with pre drilled screw holes and interlocking slots in selected <b>POWDER COATED</b> matt paint finish, 50mm x 25mm x 3mm thick RHS and 25mm x 25mm SHS Floor Base Cross members, 50mm x 50mm x 4mm thick Angle Iron perimeter support, primed and <b>POWDER COATED</b> with selected matt paint finish, polished <b>ALUMINIUM CHECKERED PLATE</b> floor boarding with stainless steel countersunk screw head secured to floor base structure and non-metal Polymer Heavy Duty screw jack pedestal adjustable support.	SET	20		
	<b><u>Door Panel Assembly</u></b>				
D	Supply and install 50mm x 25mm x 3mm thick RHS & 25mm x 25mm SHS Door Frame in selected <b>POWDER COATED</b> finish including 1 mm thick <b>ELECTRO GALVANISED STEEL</b> with folded end door panels incept, welded padlock gate eye in selected <b>POWDER COATED</b> finish, padlock, 20mm tubular door handle, latch and lock from inside and heavy duty door hinges.	SET	20		
<b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b>					

**MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.**

**NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639**

BIL	HURAIAN KERJA	UNIT	KUANTITI	KADAR (RM)	JUMLAH (RM)
	<b>SUPPLY AND INSTALL 20 UNIT MYKIOSK 2.0 COMPRISING OF (CONT'D):</b>				
	<b><u>MAIN STRUCTURAL FRAMES ASSEMBLY (Cont'd)</u></b>				
	<b><u>Fixed Wall Panel</u></b>				
A	Supply and install 25mm x 50mm RHS and 25mm x 25mm SHS frame and 1mm thick <b>ELECTRO GALVANISED</b> steel panels insert in selected powdercoat colour including primed and selected UV resistant <b>POWDER COATED</b> matt paint finish and gaps & joints to be sealed with clear weatherproof silicon sealant to ensure water tightness.	SET	20		
	<b><u>Roof Assembly</u></b>				
B	Supply and install 25mm x 25mm SHS Roof support frames and bracket including 13mm x 25mm RHS Tie, 1mm thick GALVANISED STEEL roof covering sheets in selected POWDER COATED finish, 1mm thick GALVANISED STEEL roof ridge, gable and side cover in selected POWDER COATED finish, 50mm x 50mm GALVANISED STEEL coping end cap in selected POWER COATED paint finish and Gaps & joints to be sealed with clear weatherproof silicon sealant to ensure water tightness.	SET	20		
	<b><u>Flaps Awning (Top Hung) Assembly</u></b>				
C	Supply and install flaps panel with fixed portholes window in precise laser cut unit that consist of 50mm x 25mm x 2mm RHS & 25mm x 25mm SHS Door frames in selected POWDER COATED finish, 1mm thick ELECTRO GALVANISED STEEL with folded end door panels insert, Heavy Duty top hung hinges, 500mm dia. opening with recessed embossed ring in selected POWDER COATED finish, 5mm thick polycarbonate sheet (clear/ frosted), 600mm x 4mm thick steel flaps folding strut and safety stay and flaps latches lock to all flaps (from inside) primed and selected UV resistant POWDER COATED matt paint finish.	SET	20		
<b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b>					

MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.

NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639

BIL	HURAIAN KERJA	UNIT	KUANTITI	KADAR (RM)	JUMLAH (RM)
	<b>SUPPLY AND INSTALL 20 UNIT MYKIOSK 2.0 COMPRISING OF (CONT'D):</b>				
	<b><u>MAIN STRUCTURAL FRAMES ASSEMBLY (Cont'd)</u></b>				
	<b><u>Shelf And Counter</u></b>				
A	Supply and install 3 sides ELECTRO GALVANISED STEEL external fixed shelves in selected POWDER COATED finish including 1 unit fixed steel structure internal "L" shape servery counter with 12mm thick "TETRAPAC ECOPEAL" countertop.	SET	20		
	<b><u>Electrical &amp; General Lightings</u></b>				
B	Supply and install PVC cable casing and wiring to all fixtures (where applicable) including 2 feet LED T5 light fittings (Daylight Illumination)	SET	20		
	<b><u>SOLAR ENERGY SYSTEM</u></b>				
	<b><u>100 Watt Rigid Glass PV Panel</u></b>				
C	(Enable for serial panels connection if required) supply and install roof mounted, solar panel unit to suit with selected Solar Charger Controller and Portable Power Station Unit including MC4 connector, solar charger Controller (12 V 10 A output or compatible with selected Portable Power Station input) or whichever suitable according to product requirements.	SET	20		
	<b><u>Portable Power Station</u></b>				
D	Supply and install AC putput ;220V/50Hz, DC output ;12V/10A (max), Battery capacity : 80Ah or 960Wh (minimum), 220V SSO = 3 unit (minimum), Domestic Adapter Charging (Enable) with suitable Charging Adapter, Solar Panel Charging (Enable) with Solar Charging input using Barrel Plug or Anderson type connection or whichever suitable according to product requirements and built in Emergency LED Light.	SET	20		
<b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b>					

**MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.**

**NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639**

BIL	HURAIAN KERJA	UNIT	KUANTITI	KADAR (RM)	JUMLAH (RM)
	<b>SUPPLY AND INSTALL 20 UNIT MYKIOSK 2.0 COMPRISING OF (CONT'D):</b>				
	<b><u>MAIN STRUCTURAL FRAMES ASSEMBLY (Cont'd)</u></b>				
	<b><u>Lightbox for Signage (Static LED Backlight)</u></b>				
A	Supply and install 1200mm x 450mm (match with roof profile) Overhead Outdoor signage with polycarbonate cover and aluminium frame in weather proof light casing, built in DC Power Adapter and GI or aluminium secure bracket to proof gable (front)	SET	20		
	<b><u>LED Bulb String Decorative Lights</u></b>				
B	Supply and install IP65 outdoor shatterproof decorative patio light (warm light) including 24 fet (minimum) to cover inside (front and sides) (option for DC power supply) and wiring connection to portable power station.	SET	20		
	<b><u>LED Strip Decorative Lights (Roof Fascia)</u></b>				
C	Supply and install IP65 outdoor RGB LED Strip with color chhanging mode, 24 feet (minimum) to cover sides and front roof perimeter fascia and wiring connection to Portable Power Station.	SET	20		
	<b><u>LED Underbody Continuous Ambient Decorative Lights</u></b>				
D	Supply and install 24 feet (minimum) IP65 Outdoor Tube LED neon strip ambient light in (Electic Blue) illumination to fix external underbody perimenter (Front & Sides) and wiring connection to Portable Power Station).	SET	20		
	<b><u>Wall Mounted Oscillation DC Fan</u></b>				
E	Supply and install 16 inch wall fan with variable speed regulator and wiring connection to Portable Power Station.	SET	20		
<b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b>					

MEMBEKAL DAN MEMASANG 20 UNIT MYKIOSK 2.0 DI TAPAK NIAGA ROUNDABOUT @ PUTRA HEIGHTS SUBANG JAYA, SELANGOR DARUL EHSAN UNTUK MAJLIS BANDARAYA SUBANG JAYA.

NO. SEBUT HARGA: MBSJ.KUB.400-5/6/639

BIL	HURAIAN KERJA	UNIT	KUANTITI	KADAR (RM)	JUMLAH (RM)
A	<p><b>SUPPLY AND INSTALL 20 UNIT MYKIOSK 2.0 COMPRISING OF (CONT'D):</b></p> <p><b><u>MAIN STRUCTURAL FRAMES ASSEMBLY (Cont'd)</u></b></p> <p><b><u>DECAL &amp; STICKER</u></b></p> <p>Supply and install KPKT MY KIOSK outdoor sticker logo (200mm x 200mm), Municipal Council outdoor sticker logo (200mm x 200mm) and special slogan outdoor sticker.</p>	SET	20		
<p><b>JUMLAH KESELURUHAN DI BAWA KE BORANG SEBUT HARGA (RM):</b></p>					